NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

[illegible]/2019-20/W3-CC Date: 03-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Chikkabettahalli colony in Ward No. 03

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	211.72	3	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	166.91	8	Per 50 cum
3	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	Ton	11.68	1	For each dia
4	KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in	Cum	273.28	2	Per 200 cum
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded	Cum	76.31	4	Per 50 cum
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm	Nos	808.00	2	Per 500 Nos
7	Constructing un-reinforced, plain cement concrete for pavements using Grade	Cum	74.35	4	Per 50 cum

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com